

**2012 - 2016 STIP  
Highway and Bridge Construction Schedule  
June Administrative Modifications  
Projects Modified**

(Dollars in Thousands)

District	County	Route	Job No.	Tentative Award State Fiscal Year and Change by Type	Description of Location/Improvement/Funding	Change in Construction and Right of Way Funds	Change in Engineering Funds
SL	St. Louis	340	6P2349	2013 CN	Pavement improvements from Rte. 100 to I-64. <b>Reason:</b> To accelerate project from SFY 2014 to SFY 2013 due to pavement condition. <b>Funding Source:</b> Available SFY 2013 STIP funds.	-\$88  (was \$3,028 now \$2,940)	No change  (now \$532)
SW	Newton	60	7P2177	2013 CN	Roadway improvements at Kodiak Road in Neosho. Cost Share with Neosho Transportation Development District. MTFC loan for SFY 2013 construction. Payback for 50% of project costs from Cost Share Program in SFY 2013. <b>Reason:</b> To delay project from SFY 2012 due to coordination with local agencies. <b>Funding Source:</b> Available SFY 2013 STIP funds.	\$23  (was \$779 now \$802)	No change  (now \$87)
<b>Total:</b>						-\$65	\$0